




**THE POWER
OF WORLD CLASS**

Building on the Past, Leading the Future

**VOLVO POWERTRAIN N.A.
HAGERSTOWN, MD
TRANSFORMATION
PROJECT**




JANUARY 2006



WA Trailers



Subcontractor Trailers





•Executive Report


•Master Schedule – Phase 1 Projects


- B – Courtyard
- C – Stacker Demo
- D – Power Distribution
- E – Heating Water System
- F – Cooling Water System
- J – Crankshaft Department
- K – Camshaft Department
- N – Engine Test & Paint
- Q – Re-Roofing Project
- W – Material Handling / Storage

•Before/After Photo Comparison

•Progress Photos

•Plant Logistics Map





Test & Paint – October 2005



Test & Paint – January 2006




Courtyard Office – April 2005



Courtyard Office – November 2005

Project Report January 2006	No. 11	Contract Award: October 2004 Substantial Completion: Dec 2007	Hagerstown Transformation	Reporting Period Through: January 16 th , 2006	Construction Manager: WALBRIDGE ALDINGER
Project	Description of Progress		 Camshaft Demising WallCrankshaft AHU w/ Piping		
Courtyard	Courtyard successfully turned over to Volvo for occupancy. Final solution for Rickett's flooring repair ongoing.				
Power Distribution	Switchyard major equipment, duct bank, and pole drilling and setting completed. Pole line cable pulls ongoing. Interior distribution package bids received with an award scheduled for 01.24.06.				
Heating Water System	All Boilers fired and operational. Commissioning and owner training to complete the week of January 23 rd , 2006.				
Cooling Water System	CWS commissioning and testing ongoing. System construction completed as of January 3 rd , 2006.				
Crankshaft Dept.	Mezzanine mechanical work 95% complete. Aercology unit installation ongoing as units become available. Bathroom tile installation 70% complete. Area scheduled for completion by 1/31/06.				
Camshaft Dept.	Architectural designs released to contractor. Demising wall and mezzanine construction ongoing.				
Test & Paint	Bay 5 renovations and Cell 29 & 30 completed and turned over to production as of 1/3/06. Cells 31 & 32 to complete by 1/27/06, with cells 25-28 ready for production fit-up on 02.24.06.				
Re-Roofing	Continuing with smoke vent and mechanical penetration installation as weather and deliveries permits.				


VOLVO	
2006 Work – Preconstruction Schedule:	
Development of Concept Level Work Scopes.....	24Jan06
Alliance Estimates of Design Timing.....	06Feb06
WA Develop Preliminary Estimates of Schedule/Cost.....	13Feb06
Alliance Design.....	28Feb06 - 24Apr06
Critical Path Items:	
•Boiler commissioning and turn-over.	
•Test & Paint Mech/Elec complete to Cells 3 & 4.	
•Crank/Camshaft – Toilet room tile installation.	
•Finalized Courtyard kitchen layout and design.	



Project Directory

- B – Courtyard Office
- C – Stacker Demo
- D – Electrical Power Distribution
- E – Heating Water System
- F – Cooling Water System
- G1 – NW Office Renovations
- G2 – N Office Renovations
- H – Site Restorations
- J – Crankshaft Department
- K – Camshaft Department
- N – Engine Test & Paint
- Q – Re-Roofing Project
- W – Material Handling & Storage

PROJECT SUMMARY SCHEDULE (January 16th, 2005)





Camshaft Dept. – Demising Wall Construction





Crankshaft Dept. – AHU w/ Piping Connections



Crankshaft Line – New Gantry Line



Crankshaft Dept. – New Aercology Unit Installation




MACK TRUCKS, INC
PROPOSED ATRIUM FRAMING



CONSULTANTS



architectur
engineering
interior design



6	11/18/05	PLUMBING REVISIONS
5	09/20/05	OWNER INITIATED CHANGES
4	07/29/05	ADDENDUM NO. 4
3	06/13/05	ADDENDUM NO. 3
2	05/06/05	ADDENDUM NO. 2
1	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION
MARK	DATE	DESCRIPTION

PROJECT NO:	050410026
CAD DWG FILE:	410026-S-102.DWG
DRAWN BY:	JAC
CHECKED BY:	EF
PROJ. ENG:	EF
PROJ. MGR:	BPM
APPROVED BY:	

STRUCTURAL
WALL TYPE
DESIGNATION PLAN

S-102



NOTES:

1. SEE SHEET S-001 FOR WALL FRAMING TYPE LEGEND.
2. SEE SHEET A111 FOR WALL DIMENSIONS.
3. SEE SHEET S-201 AND S-202 FOR WALL TYPES 1 & 2 TYPICAL FRAMING ELEVATIONS.
4. SEE SHEET S-203, S-204, AND S-205 FOR TYPICAL FRAMED OPENING FRAMING ELEVATIONS.
5. SEE SHEET A5.01 FOR METAL STUD WALL TYPICAL CONTROL JOINT DETAILS. PLACE CONTROL JOINTS AT A MAXIMUM OF 30'-0" O.C. UNLESS OTHERWISE NOTED ON THE WALL ELEVATION PLAN.
6. WALLS NOT HATCHED ARE NON-STRUCTURAL PARTITION WALLS. SEE ARCH DWGS FOR WALL LOCATIONS AND TYPICAL DETAILS.

METAL STUD WALLS ON MEZZANINE ABOVE
SEE SHEET S-401 FOR ENLARGED DESIGNATION PLAN


SEE ENLARGED PLAN
ON SHEET S-403

TAL STUDS @ 12" O.C.



KEY PLAN

$$1'' = 300'-0''$$



CONSULTANTS



ask • listen • create
P.O. Box 400
Richmond, Va
23218-0400
Ship to or visit
101 S. 15th St
Ste 200 • 23219
804 343 1810
Fax: 343 0900
baskerville.com

architects
engineering
interior design




MACK TRUCKS
HAGERSTOWN, MD
POWERTRAIN
OPERATIONS

COURTYARD
OFFICE
AREA

△	11/18/05	PLUMBING REVISIONS
△	09/20/05	OWNER INITIATED CHANGES
△	07/29/05	ADDENDUM NO. 4
△	06/13/05	ADDENDUM NO. 3
△	05/06/05	ADDENDUM NO. 2
△	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION
MARK	DATE	DESCRIPTION

PROJECT NO: 050410026
CAD DWG FILE: 410026-S-201.DWG
DRAWN BY: JAC
CHECKED BY: EF
PROJ. ENG: EF
PROJ. MGR: BPM
APPROVED BY:

WALL TYPE 1
TYPICAL ELEVATIONS





ALLIANCE
ENGINEERING

Baltimore, MD
(410) 636-9555

CONSULTANTS



Baskerville

ask • listen • create

P.O. Box 400
Richmond, Va
23218-0400

Stop in or visit
1071 S. 15th St
Ste 200 • 23219

804 343 1810
Fax 804 343 0900
baskerville.com

architectural
engineering
interior design



MACK TRUCKS
HAGERSTOWN, MD
POWERTRAIN
OPERATIONS

COURTYARD
OFFICE
AREA

	11/18/05	PLUMBING REVISIONS
	09/20/05	OWNER INITIATED CHANGES
	07/29/05	ADDENDUM NO. 4
	06/13/05	ADDENDUM NO. 3
	05/06/05	ADDENDUM NO. 2
	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION
MARK	DATE	DESCRIPTION

PROJECT NO: 050410026

CAD DWG FILE: 410026-S-202.DWG

DRAWN BY: DBC

CHECKED BY: EF

PROJ. ENG: EF

PROJ. MGR: BPM

APPROVED BY:

WALL TYPE 2
TYPICAL ELEVATIONS

S-202

CONSULTANTS



ask • listen • create
P.O. Box 400
Richmond, Va
23218-0400
Ship to or visit
101 S. 15th St
Ste 200 • 23219
804 343 1810
Fax: 343 0390
baskervill.com

architectural
engineering
interior design



MACK TRUCKS
HAGERSTOWN, MD
POWERTRAIN
OPERATIONS


COURTYARD
OFFICE
AREA

1	11/18/05	PLUMBING REVISIONS
2	09/20/05	OWNER INITIATED CHANGES
3	07/29/05	ADDENDUM NO. 4
4	06/13/05	ADDENDUM NO. 3
5	05/06/05	ADDENDUM NO. 2
6	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION
MARK	DATE	DESCRIPTION


PROJECT NO: 050410026
CAD DWG FILE: 410026-S-203.DWG
DRAWN BY: JAC
CHECKED BY: EF
PROJ. ENG: EF
PROJ. MGR: BPM
APPROVED BY:

OPENING TYPE
FRAMING ELEVATIONS


S-203




OPENING TYPE 101 FRAMING ELEVATION
T = 1'-0"




OPENING TYPE 102 FRAMING ELEVATION
T = 1'-0"




OPENING TYPE 103 FRAMING ELEVATION
T = 1'-0"



TYPICAL WINDOW FRAMED OPENING
T = 1'-0"



OPENING TYPE 102 AT SOUTH COURTYARD ELEVATION
1" = 1'-4"



OPENING TYPE 102 AT SOUTH COURTYARD ELEVATION
1" = 1'-0"



ALLIANCE
ENGINEERING

Baltimore, MD
(410) 636-9555

CONSULTANTS



ask • listen • create

P.O. Box 400
Richmond, Va
23218-0400
Stop to or visit
101 S. 15th St
Ste 200 • 23219
804 343 1810
Fax 343 0300
baskerville.com

architecture
engineering
interior design



MACK TRUCKS
HAGERSTOWN, MD
POWERTRAIN
OPERATIONS


COURTYARD
OFFICE
AREA

MARK	DATE	DESCRIPTION
△	11/18/05	PLUMBING REVISIONS
△	09/20/05	OWNER INITIATED CHANGES
△	07/29/05	ADDENDUM NO. 4
△	06/13/05	ADDENDUM NO. 3
△	05/06/05	ADDENDUM NO. 2
△	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION

PROJECT NO: 050410026
CAD DWG FILE: 410026-S-203.DWG
DRAWN BY: DBC
CHECKED BY: EF
PROJ. ENG: EF
PROJ. MGR: BPM
APPROVED BY:

OPENING TYPE
FRAMING ELEVATIONS

S-204



ALLIANCE
ENGINEERING

Baltimore, MD
(410) 636-9555

CONSULTANTS

Baskerville

ask • listen • create

P.O. Box 408
Richmond, Va
23218-0408

Ship to or visit
101 S. 15th St
Ste 200 • 23219

804 343 1010
fax 343 0509
baskerville.com

architecture
engineering
interior design

Mack

MACK TRUCKS
HAGERSTOWN, MD
POWERTRAIN
OPERATIONS

**COURTYARD
OFFICE
AREA**

△	11/18/05	PLUMBING REVISIONS
△	09/20/05	OWNER INITIATED CHANGES
△	07/29/05	ADDENDUM NO. 4
△	06/13/05	ADDENDUM NO. 3
△	05/06/05	ADDENDUM NO. 2
△	04/01/05	ADDENDUM NO. 1
0	02/28/05	ISSUED FOR CONSTRUCTION
MARK	DATE	DESCRIPTION

PROJECT NO: 050410026
CAD DWG FILE: 410026-S-501.DWG
DRAWN BY: JAC
CHECKED BY: EF
PROJ. ENG: EF
PROJ. MGR: BPM
APPROVED BY:

**METAL STUD WALL
DETAILS**

S-501

STRUCTURAL LIGHT GAUGE PROPERTIES

LINTEL AND JAMB SCHEDULE

Physical Structural Properties--10" C Studs

MEMBER				GROSS SECTION PROPERTIES										EFFECTIVE SECTION PROPERTIES										TORSIONAL PROPERTIES																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
														33 KSI										50 KSI																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
CODE	GAGE	Flange (in.)	Lip (in.)	Design Thickness (in.)	Minimum Thickness (in.)	Weight (lb./ft.)	Area (in. ²)	I _x (in. ⁴)	S _x (in. ³)	R _x (in.)	I _y (in. ⁴)	S _y (in. ³)	R _y (in.)	I _x (in. ⁴)	S _x (in. ³)	M _x (in.-lb.)	I _y (in. ⁴)	S _y (in. ³)	M _y (in.-lb.)	K _x (in.)	J	C _w (in. ⁶)	R _p (in.)	B	BETA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
CSJ	18	1-5/8	1/2	0.0451	0.0428	2.951	0.827	8.022	1.605	3.378	0.158	0.127	0.516	8.027	1.412	27.905	0.827	0.827	27.905	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827	0.827

10" Track

TSB	16	1-1/4	1/8	0.0451	0.0428	1.831	0.560	5.510	1.290	3.410	0.047	0.043	0.291	5.088	0.882	17.432																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</
-----	----	-------	-----	--------	--------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Physical Structural Properties--6" C Studs

		MEMBER					GROSS SECTION PROPERTIES										EFFECTIVE SECTION PROPERTIES										TORSIONAL PROPERTIES				
																	33 KS1										50 KS1				
CODE	GAGE	Flange (in.)	Lip (in.)	Design Thickness (in.)	Minimum Thickness (in.)	Weight (lb./ft.)	Area (in. ²)	I _x (in. ⁴)	S _x (in. ³)	R _x (in.)	I _y (in. ⁴)	S _y (in. ³)	R _y (in.)	I _x (in. ⁴)	S _x (in. ³)	M _x (in.-lb.)	I _y (in. ⁴)	S _y (in. ³)	M _y (in.-lb.)	K _x (in.)	J	C _w (in. ⁶)	R _p (in.)	B	BETA						
CWN	20	1-3/8	3/8	0.0346	0.0329	1.047	0.329	1.597	0.532	2.234	0.070	0.065	0.466	1.597	0.513	10.145					-0.820	0.179	0.496	2.425	0.286						
	18	1-3/8	3/8	0.0451	0.0428	1.351	0.413	2.042	0.681	2.224	0.087	0.082	0.460	2.043	0.581	15.016					-0.812	0.229	0.625	3.142	0.481						
	16	1-3/8	3/8	0.0566	0.0538	1.692	0.514	2.519	0.840	2.214	0.106	0.098	0.452	2.519	0.840	18.891		2.519	0.819	27.587	-0.804	0.505	0.758	2.988	0.588						
	14	1-3/8	3/8	0.0715	0.0673	2.061	0.639	3.040	1.031	2.200	0.125	0.117	0.443	3.094	1.031	24.034		3.094	1.031	35.649	-0.793	1.082	0.911	2.380	0.889						
CSJ	20	1-5/8	1/2	0.0346	0.0319	1.132	0.346	1.809	0.603	2.286	0.118	0.097	0.583	1.808	0.538	11.516					-1.068	0.138	0.855	2.593	0.825						
	18	1-5/8	1/2	0.0451	0.0428	1.461	0.447	2.316	0.772	2.277	0.148	0.123	0.577	2.316	0.772	16.764					-1.060	0.302	1.062	2.585	0.826						
	16	1-5/8	1/2	0.0566	0.0538	1.821	0.557	2.862	0.954	2.268	0.181	0.149	0.570	2.862	0.954	21.175		2.862	0.928	30.753	-1.071	0.595	1.316	2.572	0.828						
	14	1-5/8	1/2	0.0715	0.0677	2.286	0.693	3.574	1.175	2.265	0.215	0.180	0.561	3.574	1.174	26.797		3.569	1.284	1.174	26.797	-1.061	1.173	1.555	2.555	0.828					
CSW	12	1-5/8	1/2	0.1017	0.0966	3.174	0.970	4.841	1.614	2.234	0.287	0.237	0.544	4.841	1.613	38.533		4.841	1.613	57.017	-1.034	3.342	2.102	2.521	0.832						
	10	1-5/8	1/2	0.1242	0.1180	3.833	1.171	5.773	1.924	2.220	0.333	0.275	0.533	5.773	1.924	47.354		5.773	1.924	69.658	-1.013	6.025	2.423	2.498	0.835						
	20	2	5/8	0.0345	0.0329	1.246	0.381	2.080	0.697	2.343	0.211	0.148	0.745	2.081	0.616	12.048					-1.474	0.152	1.583	2.867	0.738						
	18	2	5/8	0.0451	0.0428	1.609	0.492	2.683	0.984	2.336	0.268	0.188	0.739	2.683	0.874	17.261					-1.467	0.333	2.011	2.855	0.738						
	16	2	5/8	0.0566	0.0538	2.006	0.613	3.322	1.107	2.327	0.319	0.230	0.732	3.327	1.107	24.082		3.322	1.094	30.957	-1.467	0.568	2.462	2.842	0.738						
	14	2	5/8	0.0713	0.0673	2.598	0.784	4.023	1.387	2.316	0.368	0.288	0.728	4.023	1.387	28.935		4.023	1.387	43.031	-1.448	0.944	2.856	2.835	0.737						
	12	2	5/8	0.1017	0.0966	3.167	0.970	5.656	1.885	2.297	0.536	0.375	0.707	5.656	1.885	45.658		5.656	1.885	64.788	-1.421	3.694	2.965	2.792	0.741						
	10	2	5/8	0.1242	0.1180	4.239	1.296	6.672	2.264	2.281	0.628	0.440	0.696	6.672	2.253	53.459		6.782	2.253	78.232	-1.399	6.663	4.646	2.768	0.744						
	20	2-1/2	5/8	0.0246	0.0239	1.352	0.415	2.399	0.830	2.403	0.399	0.296	0.930	2.397	0.638	12.577					-1.905	0.162	2.650	3.308	0.647						
	18	2-1/2	5/8	0.0451	0.0428	1.756	0.537	3.092	1.027	2.396	0.488	0.263	0.923	3.034	0.918	18.149					-1.897	0.363	3.317	3.193	0.647						
CSE	16	2-1/2	5/8	0.0566	0.0538	2.192	0.670	3.822	1.274	2.389	0.583	0.323	0.917	3.822	1.159	22.969		3.636	1.069	32.018	-1.889	0.716	4.148	3.180	0.647						
	14	2-1/2	5/8	0.0713	0.0677	2.733	0.835	4.748	1.575	2.379	0.688	0.395	0.986	4.726	1.522	33.311		4.667	1.343	40.195	-1.818	1.414	5.068	3.164	0.648						
	12	2-1/2	5/8	0.1017	0.0966	3.840	1.174	6.540	2.180	2.261	0.932	0.535	0.881	5.540	2.179	49.009		6.540	2.090	70.069	-1.851	4.045	6.818	3.130	0.650						
	10	2-1/2	5/8	0.1242	0.1180	4.646	1.420	7.834	2.611	2.343	1.100	0.631	0.980	7.834	2.510	59.976		7.834	2.389	86.493	-1.828	7.302	7.981	3.104	0.653						
CSS	20	3	1	0.0648	0.0329	1.557	0.476	2.631	0.944	2.438	0.656	0.340	1.174	2.439	0.634	12.533					2.619	0.190	5.724	3.767	0.516						
	18	3	1	0.0451	0.0428	2.014	0.616	3.644	1.215	2.433	0.841	0.438	1.169	3.436	0.901	19.704					-2.613	0.417	7.317	3.756	0.515						
	16	3	1	0.0566	0.0538	2.516	0.789	4.626	1.509	2.426	1.039	0.537	1.162	4.496	1.366	26.999		4.308	1.262	37.768	-2.606	0.822	9.029	3.745	0.516						
	14	3	1	0.0713	0.0667	3.141	0.960	5.688	1.989	2.441	1.279	0.661	1.154	5.608	1.841	36.376		5.593	1.701	50.920	-2.596	1.625	11.072	3.730	0.517						
	12	3	1	0.1017	0.0966	4.429	1.351	7.780	2.997	2.401	1.753	0.906	1.139	7.780	2.995	57.793		7.790	2.564	84.473	-2.570	4.688	19.030	3.697	0.517						
	10	3	1	0.1242	0.1180	5.357	1.637	9.353	3.718	2.390	2.068	1.077	1.228	9.353	3.716	69.939		9.353	3.115	104.929	-2.549	8.427	27.708	3.679	0.517						
CSX	20	3-1/2	1	0.0648	0.0329	1.670	0.511	3.135	1.091	2.480	0.939	0.423	1.356	2.681	0.622	12.876					2.619	0.244	6.410	4.170	0.516						
	18	3-1/2	1	0.0451	0.0428	2.103	0.661	4.243	1.345	2.477	1.205	0.543	1.351	3.697							2.619	0.517	8.410	4.170	0.516						
	16	3-1/2	1	0.0566	0.0538	2.703	0.826	5.065	1.815	2.467	1.492	0.671	1.344	4.805	1.442	23.891		4.643	1.724	39.604	-3.071	1.983	12.861	4.163	0.456						
	14	3-1/2	1	0.0713	0.0667	3.374	1.031	6.234	2.708	2.450	1.840	0.827	1.336	6.234	1.427	28.645		6.020	1.760	52.889	-3.060	3.746	16.306	4.148	0.455						
	12	3-1/2	1	0.1017	0.0966	4.754	1.435	8.675	2.892	2.443	2.533	1.138	1.320	8.675	2.888	62.765		8.625	2.547	79.972	-3.036	5.800	21.543	4.151	0.456						
	10	3-1/2	1	0.1242	0.1180	5.763	1.751	10.425	3.472	2.433	3.027	1.358	1.310	10.425	3.473	76.680		10.425	3.346	110.654	-3.013	9.059	25.455	4.088	0.457						